03/29/98 **'96-03-29**

10:19 18:49 **2**202 586 2323

PYDNGYANG-KOREA

DOE - NN-42 E12473

→ V CAROTENUTO T-697 P.05 **2**008/006

TRANSFERRED TO OTHER AGENCY TRANSFER FOR DIRECT REPLY - DOE

Box Inventory

Box 1 - Steam Generator Steam Generator Skid pipes:

large steam line (6 of the eight valve flange bolts were out. They were lying in the bottom of the box, but all components are present.) "Steam heater out 12" "trap out 15" "sep drain 22" coil feed out 7" 18 inch high valve, elbow and nipple assembly "oil from manifold" "air in/out 3/4" "blowdown out 23/24" "to oil manifold 18/19" "oil in/out 10/11"

in addition, there was a 1-3/4" bolt and 2 nuts loose in the bottom of box (these are in baggie in office cabinet)

Box 2 - Water Skid

Water Treatment/Pump Skid (note LMI Electromagnetic Pump was loose, hanging on the side of the mix tank. The clips and three of the four machine screws were present and all four nuts are in the bottom of the mix tank. The only loose item in this box is a bubble wrapped item inside the mix tank.)

Box 3 - Heat Exchanger 6 cardboard boxes 5 pieces of PVC pipes:

"temp valve out 9" "trap out 16"

Box 4 - Stack Components (440#)

Small box with assembly instructions, insulated rope, 11 clips for BAK, 2 tubes of silicone, 26 1/4"SS bolts and nuts, and 20 3/8" bolts, washers, lockwashers, and nuts. (in office cabinet) 20 DCR Double Cone Rain Cap D20CFL Counter Flashing **D22PLS Plate Support Assembly** D20FLS Standard Flashing D20THM Insulated Roof Thimble 22BAK Boiler Adapter Kit

CONFIRMED TO BE UNCLASSIFIED DOE OFFICE OF CLASSIFICATION

DOES NOT CONTAIN UNCLASSIFIED CONTROLLED NUCLEAR INFORMATION

Box 5 - Stack Components (276#)

2 Straight Sections (STR)

1 Adjustable Expansion Section (ADJ)

6 v-bands

Box 6 - Stack Components (254#)
3 Straight Sections (STR)

Box 7 - Drum